

Requirements for a Successful Template & Install

Placing your order

- Submit this form and your signed quote with a final color and edge selection.

For Countertop Templating

- The decision maker must be on site. This person is required to sign off all aspects of the project including design (color), edge, faucet holes, and overhangs. Approximate duration is 2 hours.
- Clear off the cabinet and/or countertop surfaces.
- New cabinets must be completely installed including panels and level +/- 1/8".
- Have plumbing fixtures on site. This includes sinks, faucets, hot/cold water taps, air gaps, soap dispensers, etc. FloForm provided fixtures will be delivered at install.
- Have new appliances on site (cooktops, downdrafts, and ranges).
Plumbing & appliance spec sheets will not be accepted. Physical items must be on site & accessible
- Apron front sinks must be installed in their final position.
- Waterfall legs require flooring to be fully installed.

For Countertop Install

- The decision maker must be on site. This person is required to sign off on the work completed.
- Approximate duration is 3 – 8 hours depending on the size & access of your project.
- Clear off the cabinet and/or countertops as well as the entryway to the workspace.
- Empty lower cabinets & remove top drawers
- The day prior, please remove countertops, backsplashes, & sills if we are not contracted to do so.
- Move range if we are not contracted to do so.
- Move fridge or other large obstacles out of work area as needed.
- Keep pets & children clear of the work area.

For Tile Install

- Drywall repairs must be complete.
- Clear countertops & entry.
- The decision maker must be on site to confirm the color & layout.
- Please provide a clear dry location to set up a cutting station. Preferably a garage or covered porch.
- Keep pets in a safe location as we make several trips in & out of the house.

After Countertop Install – Please wait 24 hours

- To reconnect plumbing unless we are providing this service.
- Before wiping down any surface at seams or where the countertop or backsplash meets the wall.
- To complete touch up paint.

I _____ understand the requirements above and agree to pay a trip fee for retemplating and/or install if my job site is not ready for these appointments. See your salesperson for pricing. Please provide us 72 hours' notice to reschedule if you're running behind on a project so we can schedule efficiently.

Signature _____ Date _____

Job/Residence Name: _____ PO#: _____

Jobsite Address: _____ City: _____ Zip: _____

Name of Decision-Maker Onsite: _____ Phone#: _____

